

# Precast segmental liner design and construction for some of the world's most challenging tunnels

Jon Hurt

**Colorado School of Mines** 

9/14/2016







**Jon Hurt** PE, CEng, MICE Principal Tunnels Skills Leader

- Ieader of Arup's Tunnel Practice in the Americas
- global leader for the Tunnel Skills Network
- a project manager and tunnel engineer, wide range experience in management, design and construction of major tunneling projects
- experience includes underground construction projects on five continents including High Speed 1 in UK and NYC's 2<sup>nd</sup> Ave Subway
- currently PM for DOE's Long Baseline Neutrino Facility Far Site project
- Coordinator for Arup's philanthropic program in the Americas







Arup has come a long way since the firm was founded, yet we stay true to Ove Arup's original values. Our unique trust ownership structure means our people are free to pursue the firm's vision rather than chase shortterm shareholder returns. This is how we maintain our distinctive culture and intellectual independence.



Straight and honorable dealings 
Humane organization
Total architecture 
Social usefulness
Reasonable prosperity of members 
Quality of work



### John Kuyt

**Graduate Tunneling** 

Engineer

Colorado School of Mines:

- BS Civil Engineering (2013)
- MS Underground Construction & Tunneling (2015)

#### **Internships:**



Los Angeles – Crenshaw/LAX Line Cross Passage Design



San Francisco – Central Subway, Field Engineering Intern



Edmonton, AB - Valley Line LRT, Project Engineer



#### **Introduction to Segmental Linings**

Immediate support One-pass system High speed Factory quality Essentially watertight

# airportlink



#### ARUP



#### **Intake No.3 Project Overview**





Profile of Proposed Intake System





#### **Tuen Mun to Chek Lap Kok**





















Grouted annulus Circumferential joint

Radial joint

Segment

Bolt pocket >

Key,

**Rectangular Lining** 





 $\bigcirc$ 

# **Rectangular Lining**







# **Trapezoidal Lining**





# **Rhomboidal Lining**





### Rhomboidal Lining



RING #2

NO SCALE





# **Expanded Lining**





 $\bigcirc$ 

# **Expanded (Wedgeblock) Lining**





# Hexagonal (Honeycomb) Lining





 $\bigcirc$ 

#### Hexagonal (Honeycomb) Lining





 $\bigcirc$ 

#### **Tapered Linings**

- Taper can be applied to any lining geometry that allows rotation of rings
- Limits need for packing between segments on curves
   Straight
   Curved











#### Concrete

#### **Typically require:**

- dense, impermeable, durable mix
- high early strength



#### **Reinforced Concrete**

- Typically prefabricated welded cages
- Durability





### **Steel Fiber Reinforced Concrete**

- SFRC provides increased durability, simpler manufacturing and cost savings
- Surface Finish Smooth, no exposed fibers
- Repairs no corrosion protection required





# **Polypropylene Fibers**





 $\bigcirc$ 



#### **Channel Tunnel**

#### Storebelt





### **'Normal' Concrete**



### HEAT

1. Moisture moves away from heat front

#### With Polypropylene Fibers



- 2. Vapour pressure increases as heat front advances
- 3. Vapour pressure > tensile strength of concrete and explosive spalling occurs

2. Fibres melt at 160° C form interconnecting passages for vapour pressure to escape





#### **Steel/SGI Linings**

- Suitable for high load locations eg openings.
- Steel fabricated; Spheroidal Graphite Iron cast





#### **Fixings and Appurtenances**



EPDM/ Hydrophilic Gaskets

**Bolts and Bolt Inserts** 

**Alignment Dowels** 

**Alignment Balls** 

**Guide Rods** 

**Lifting Sockets** 











#### **EPDM Gasket**

- Gaskets compressed against each other when lining is erected and provide sealing against water ingress
- Design for range of segment offsets and gaps <u>Triangle of gasket performance:</u>

Water tightness 36 bar 10 bar Gap Offset







#### T-Joint Test Rig open



#### T-Joint Test Rig closed



 $\square$ 

### **Ring Design**

- Continuum Analysis Models Internal support forces, M&N
- Bedded beam-spring
- Distortion Ratio
- Numerical Analysis









Consider all load cases from initial stripping of the concrete form to erection in the tunnel







 Segment is cast, and left in the form until the specified stripping strength is reached 2. Segment stripped from mold – design condition depends on strength and lifting device





3. Segments are then rotated 180 degrees

4. Segments are transported out to the stockpile yard using a forklift or gantry crane.









5. Segments are stacked

6. The segments are lifted onto the train and transported into the tunnel 7. The erector on the TBM picks up the segment & rotates it into place.

#### ARUP

# **Joint Design**

- Consider the impacts of poor build – not all joint surface may be in contact
- Design for bursting stresses (arrangement similar to a tensioned anchorage)
- Consider hoop loads and thrust loads from the shove rams









![](_page_46_Picture_2.jpeg)

#### Manufacture

#### Plant Types

- Stationary
- Carousel

#### Plant Location

- Jobsite
- Precast factory

#### Molds

- Horizontal
- Vertical

![](_page_47_Picture_10.jpeg)

![](_page_47_Picture_11.jpeg)

# **Stationary Plant**

![](_page_48_Picture_1.jpeg)

![](_page_48_Picture_2.jpeg)

 $\bigcirc$ 

#### **Carousel Plant**

![](_page_49_Picture_1.jpeg)

![](_page_49_Picture_2.jpeg)

 $\bigcirc$ 

#### Concrete

#### Vibration

- Internal pneumatic
- External pneumatic/electric

![](_page_50_Picture_4.jpeg)

#### Curing

- Steam
- Insulation
- Cloth

![](_page_50_Picture_9.jpeg)

![](_page_50_Picture_10.jpeg)

![](_page_51_Picture_0.jpeg)

#### **Annular Grouting**

- As TBM is advanced, void behind segment needs to be filled (overcut plus TBM skin thickness)
- In soft ground, essential to fill void quickly and completely to minimize settlement, and support segments
- In rock, need to support segments but more difficult to grout
- If shunt flows are present, need to pay attention to avoid wash out.
- Secondary grouting to ensure all voids are full

![](_page_52_Picture_6.jpeg)

![](_page_53_Figure_0.jpeg)

![](_page_53_Picture_1.jpeg)

Grouted annulus Circumferential joint

Radial joint

Segment

Bolt pocket >

Key,

Grouted annulus

### **Segment Damage**

S.H.P. Cavalaro et al. / Tunnelling and Underground Space Technology xxx (2011) xxx-xxx

![](_page_56_Picture_2.jpeg)

![](_page_56_Picture_3.jpeg)

(a) Longitudinal cracks formation

![](_page_56_Picture_5.jpeg)

(b) Chipping of segment corner

Fig. 1. Formation of longitudinal cracks and chipping of segment corner.

![](_page_56_Picture_8.jpeg)

# **Segment Damage**

Tab duri	le 2. Classification ng construction (J	n of segment damage SCE, 2005, p.17)	7	Crack/ Stripping around segment joint box	246
No.	Shield segment damage	Figure	8	Stripping at outer surface	food
1	Crack in axial dir.		9	Hair crack at inner surface	
2	Crack in circumferential dir	The i	10	Appearance of	C*
3	Chipping at segment corner		10	non-visible crack	
4	Stripping around segment joint		11	Buckling of longitudinal rib (steel segment)	FARE
5	Stripping around ring joint		12	Deformation of rib (steel segment)	
6	Crack/ Stripping	A C	13	Break of joint bolt	
_	box		14	Others	

ARUP

Table 2. Classification of segment damage during construction (JSCE, 2005, p.17)

No.	Shield segment damage	Figure
1	Crack in axial dir.	
2	Crack in circumferential dir.	An
3	Chipping at segment corner	
4	Stripping around segment joint	O C · ·
5	Stripping around ring joint	80.0
6	Crack/ Stripping around ring joint box	
7	Crack/ Stripping around segment joint box	2 C

![](_page_58_Figure_2.jpeg)

ARUP

![](_page_59_Picture_0.jpeg)

![](_page_59_Picture_1.jpeg)

5

Guidelines For Precast Segment Repair (Prior To Erection)

Edge Repair

![](_page_60_Figure_4.jpeg)

![](_page_60_Figure_5.jpeg)

c. At Corners

![](_page_60_Figure_7.jpeg)

#### Table 1 - Guideline for Edge Repair

Action	A (mm)	B (mm)	C (mm)
No repair	< 5	< 5	< 5
Repair with Cementitious Mortar	5 - 50	5 - 50	5 - 70
Reject	> 50 or rebar exposed	> 50 or rebar exposed	> 70 or rebar exposed

Recesses

![](_page_60_Figure_11.jpeg)

MW/16/30

#### Table 2 - Guideline for Recesses Repair

Action	A (mm)	B (mm)	C (mm) (where applicable)
No repair	< 2	<5	
Repair with Cementitious Mortar	2-10	5 - 30	0 - 10
Reject	> 10	> 30	> 10

Note: All visible blowholes on glued surfaces to be filled with Cementitious Mortar

#### Blowholes

Table 3 - Guideline for Blowholes Repair

Action	Gasket Surface (mm)	Epoxy Surface (mm)	Intrados (mm)
No repair		-	< 2 wide
Repair with Cementitious Mortar	All	All	> 2

May 2009

Materials & Workmanship Specification - Revision A9

May 2009

Materials & Workmanship Specification - Revision A9

![](_page_60_Picture_22.jpeg)

![](_page_61_Picture_0.jpeg)

#### CHAPTER 3

# Precast Concrete Segmental Linings

#### Jon Hurt and John Hart

ופות איני אוני איני איני איניאינער אוני אוניאינער אוני אוניאינער אוניאינער אוניאינער אוניאינער אוניאינער אוניאי

segments as the excavation is auvanceut, the initial provate the initial and a soft ground or broken rock and also serve as high-quality, watertight final support. When a precast lining provides initial and final support, it is referred to as a one-pass lining when a precase turing provides mittai and tima support, it is referred to as a one-pass mining system. Sometimes, additional support is provided after the segments are erected, in the form of a welded steel pipeline or internal concrete lining. These are referred to as two-pass lining systems. This chapter describes the unique requirements for precast concrete segments, the required material characteristics, design and manufacturing requirements, and waterproofing and constructure considerations. Special requirements for wastewater tunnels and temporary linings are

#### INTRODUCTION

Segments have been used in tunneling since 1869. Early segments were manufactured with case iron, but in the 1960s precast concrete began to be used for segmental linings (Skelhorn and Iron, out in the 1700s precase construct began to be used for segmental unings (skemon and McNally 2009). Initially, these segments were sized so they could be lifted and bolted into place

by hand, but over the years sophisticated segmental lining systems have been developed that can by nance, our over one years sopmissicated segmental mining systems have oven developed unarcan be mechanically installed by TBMs and provide an efficient, durable, and watertight tunnel lining. Precast concrete segments are manufactured at a segment manufacturing plant, and the ponents of segmental linings are illustrated in Figure 3.1.

segments are erected by the TBM to form a completed ring during excavation. The various com-Precase concrete segmental linings provide several advantages. The manufacturing of the segments at a precast yard allows casting to be carried out in a controlled environment, with high

quality control. The high degree of mechanization offered by modern TBMs allows rapid and accurate installation of the segments. And the need for an initial temporary support system is

accurate instantation of the segurents, rule the need for an unital temporary support system is avoided, as are the challenges of providing a waterproof membrane and placing concrete in the Along with these advantages, however, the use of segments also presents challenges, which

nong with these auvantages, however, the use of segments also presents chatterings, which need to be addressed in the project specifications. The fabrication process needs to be able to need to be addressed in the project specifications. The nonreadout process needs to be able to repetitively deliver segments to high tolerances cast with high-quality, durable concrete. Segments need to be demolded, stored, transported, and erected without suffering damage. The segments

35

and the various fittings need to be designed and specified to work as a complete system that allows the required tunnel alignment and lining tolerances to be achieved.

# CONCRET UNDERGR STRUCT

#### **GUIDELINES FOR DESIGN AND CO** EDITED BY RO

#### **ARUP**

![](_page_62_Picture_0.jpeg)

![](_page_62_Picture_1.jpeg)